

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	April 2020										
						15	22	29	05	12	19	26	01			
TRAVIS CENTRAL APPRAISAL DISTRICT 03.18.20						81	10-Jan-20	01-May-20	15							
RFP PROCESS						0										
EXECUTIVE SUMMARY						0										
PRE CONSTRUCTION						60	10-Jan-20	02-Apr-20	5	02-Apr-20, PRE CONSTRUCTION						
CONSTRUCTION						78	15-Jan-20	01-May-20	15							
DEMO						0										
FIRE SPRINKLER SYSTEM						30	09-Mar-20	17-Apr-20	25	17-Apr-20, FIRE SPRINKLER SYSTEM						
FSS1010	PLANS SUBMITTED TO CITY TO START REVIEW	20	09-Mar-20	03-Apr-20	25	PLANS SUBMITTED TO CITY TO START REVIEW										
FSS1020	4TH AND 3RD FLOOR INSTALL RISERS AND MAINS	15	18-Mar-20	07-Apr-20	4	4TH AND 3RD FLOOR INSTALL RISERS AND MAINS										
FSS1040	FIRE SPRINKLER SITE UTILITY WORK	10	06-Apr-20	17-Apr-20	25	FIRE SPRINKLER SITE UTILITY WORK										
ELECTRICAL GEAR						35	11-Mar-20	28-Apr-20	0	28-Apr-20, ELECTRICAL GEAR						
ELEC1020	ELECTRICAL EQUIPMENT PROCUREMENT	35	11-Mar-20	28-Apr-20	0	ELECTRICAL EQUIPMENT PROCUREMENT										
STRUCTURAL INFILL						20	02-Mar-20	27-Mar-20	24	27-Mar-20, STRUCTURAL INFILL						
STRUC1050	DECK CURE TIME	20	02-Mar-20	27-Mar-20	24	DECK CURE TIME										
HVAC						10	27-Mar-20	09-Apr-20	5	09-Apr-20, HVAC						
HVAC1050	SET MAU AND CONNECTIONS	5	27-Mar-20	02-Apr-20	5	SET MAU AND CONNECTIONS										
HVAC1060	INSTALL DUCT WORK FOR MAU	5	03-Apr-20	09-Apr-20	5	INSTALL DUCT WORK FOR MAU										
HVAC1010	INSTALL FAN TOWER	5	03-Apr-20	09-Apr-20	5	INSTALL FAN TOWER										
1ST FLOOR						25	13-Mar-20	16-Apr-20	12	16-Apr-20, 1ST FLOOR						
CON2030	1ST FLOOR REPLACE WSHP AND SPLIT SYSTEMS	8	13-Mar-20	24-Mar-20	1	1ST FLOOR REPLACE WSHP AND SPLIT SYSTEMS										
CON1940	1ST FLOOR TAPE, FLOAT, AND PAINT	20	16-Mar-20	10-Apr-20	5	1ST FLOOR TAPE, FLOAT, AND PAINT										
CON1500	1ST FLOOR CEILING GRID INSTALL	5	20-Mar-20	26-Mar-20	1	1ST FLOOR CEILING GRID INSTALL										
CON1840	1ST FLOOR CERAMIC TILE	15	23-Mar-20	10-Apr-20	2	1ST FLOOR CERAMIC TILE										
CON2060	1ST FLOOR FLOOR PREP FOR TILE LOBBY AND RESTROOMS	5	23-Mar-20	27-Mar-20	2	1ST FLOOR FLOOR PREP FOR TILE LOBBY AND RESTROOMS										
CON1510	1ST FLOOR MEP FINISHES	10	27-Mar-20	09-Apr-20	6	1ST FLOOR MEP FINISHES										
CON1990	1ST FLOOR INSTALL LIGHTS, DIFFUSERS AND SPRINKLER HEADS	15	27-Mar-20	16-Apr-20	12	1ST FLOOR INSTALL LIGHTS, DIFFUSERS AND SPRINKLER HEADS										
2ND FLOOR						23	09-Mar-20	08-Apr-20	22	08-Apr-20, 2ND FLOOR						
CON1860	2ND FLOOR TAPE, FLOAT, AND PAINT	10	09-Mar-20	20-Mar-20	35	2ND FLOOR TAPE, FLOAT, AND PAINT										
CON2040	2ND FLOOR REPLACE WSHP	8	16-Mar-20	25-Mar-20	3	2ND FLOOR REPLACE WSHP										
CON1690	2ND FLOOR ARCHITECTURAL FINISHES	5	30-Mar-20	03-Apr-20	24	2ND FLOOR ARCHITECTURAL FINISHES										
CON1400	2ND FLOOR CEILING GRID INSTALL	4	03-Apr-20	08-Apr-20	1	2ND FLOOR CEILING GRID INSTALL										
3RD FLOOR						37	24-Feb-20	14-Apr-20	18	14-Apr-20, 3RD FLOOR						
CON1280	3RD FLOOR ROUGH CONSTRUCTION (MEP ABOVE CEILING)	20	24-Feb-20	20-Mar-20	29	3RD FLOOR ROUGH CONSTRUCTION (MEP ABOVE CEILING)										
CON1600	3RD FLOOR WALL TWO SIDE GYP	10	18-Mar-20	31-Mar-20	12	3RD FLOOR WALL TWO SIDE GYP										
CON1740	3RD FLOOR ABOVE CEILING INSPECTIONS	5	23-Mar-20	27-Mar-20	29	3RD FLOOR ABOVE CEILING INSPECTIONS										
CON2080	3RD FLOOR REPLACE WSHP AND SPLIT SYSTEMS	8	23-Mar-20	01-Apr-20	3	3RD FLOOR REPLACE WSHP AND SPLIT SYSTEMS										
CON1780	3RD FLOOR TAPE, FLOAT, AND PAINT	10	01-Apr-20	14-Apr-20	18	3RD FLOOR TAPE, FLOAT, AND PAINT										
4TH FLOOR						27	09-Mar-20	14-Apr-20	17	14-Apr-20, 4TH FLOOR						
CON1560	4TH FLOOR IN-WALL MEP	10	09-Mar-20	20-Mar-20	9	4TH FLOOR IN-WALL MEP										
CON1710	4TH FLOOR IN-WALL INSPECTIONS	2	23-Mar-20	24-Mar-20	9	4TH FLOOR IN-WALL INSPECTIONS										
CON1170	4TH FLOOR WALL TWO SIDE GYP	5	25-Mar-20	31-Mar-20	9	4TH FLOOR WALL TWO SIDE GYP										
CON2110	4TH FLOOR REPLACE WSHP AND SPLIT SYSTEMS	8	30-Mar-20	08-Apr-20	3	4TH FLOOR REPLACE WSHP AND SPLIT SYSTEMS										
CON1210	4TH FLOOR ARCHITECTURAL FINISHES	5	01-Apr-20	07-Apr-20	22	4TH FLOOR ARCHITECTURAL FINISHES										
CON1390	4TH FLOOR TAPE, FLOAT, AND PAINT	10	01-Apr-20	14-Apr-20	12	4TH FLOOR TAPE, FLOAT, AND PAINT										
ELEVATORS						78	15-Jan-20	01-May-20	12	01-May-20, ELEVATORS						
ELEV1050	ELEVATOR SHAFT WORK BY ALL TRADES ELEV 1&2	50	15-Jan-20	24-Mar-20	35	ELEVATOR SHAFT WORK BY ALL TRADES ELEV 1&2										

█ Actual Work
 █ Critical Remaining Work
 Summary
█ Remaining Work
 ◆ Milestone
 Project Baseline Bar

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	April 2020						
						15	22	29	05	12	19	26
ELEV1060	ELEVATOR SHAFT WORK BY ALL TRADES ELEV 3	50	22-Jan-20	31-Mar-20	35	ELEVATOR SHAFT WORK BY ALL TRADES ELEV 3						
ELEV1000	ELEVATOR LEAD TIME EQUIPMENT	36	19-Feb-20	08-Apr-20	-32	ELEVATOR LEAD TIME EQUIPMENT						
ELEV1100	ELEVATOR LEAD TIME INTERIOR FINISHES	30	19-Feb-20	31-Mar-20	7	ELEVATOR LEAD TIME INTERIOR FINISHES						
ELEV1130	ELEVATOR INSTALL NEW ELEVATOR EQUIPMENT CAR 2	25	30-Mar-20	01-May-20	-32	ELEVATOR INSTALL NEW ELEVATOR EQUIPMENT CAR 2						
ELEV1080	ELEVATOR INSTALL NEW ELEVATOR EQUIPMENT CAR 1	25	30-Mar-20	01-May-20	-32	ELEVATOR INSTALL NEW ELEVATOR EQUIPMENT CAR 1						

█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Remaining Work
 ◆ Milestone
 — Project Baseline Bar